COMPLETION REPORT

1	Name of the work	Improvements to Rangamandira in Bagalagunte in ward no. 14
2	Sanctioned Estimate No. & Date	EE/DD/AS/578/17-18. dt 01-12-2017 EE/DD/TS/412/17-18 dt 01-12-2017
3	Head of Account which is chargeable	P- 1771.
4	Instrument Order NO. & Date	EE/DD/WO/238/17-18. dt 24.02-2018
5	Name Of Contractor	Sri. K. MADHAVA REDDY, No. 898, 1st Cross, Muneshwara Nagara, Bagalagunte, Bengaluru-560073
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	02-04-2018
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	AEE T. Dasarahalli
10	a) Asst. Eng/junior Eng	[illegible]
	b) Asst. Exe Engineer	[illegible]

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.04	1997860	—	2140 : 00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASSISTANT EXECUTIVE ENGINEER
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು